

VARKUND GROUP GRAM PANCHAYAT

Sr. No.	Details of Work	Cost of project	Stipulated date of starting	Stipulated date of completion	Present status of work as on 31/08/14	Remark
						Photographs attached with below serial number
1.	Construction of 1 unit toilet blok near house of Subhash Babu, Ashok Ganpat, Shantiben Chhibu, Rati Zina, Thakor Bhikhu, Manu Khalpa in Varkund G.G.Panchayat.	4,74,115.82	28.08.2014	--	Works going on	1/1 1/2 1/3 1/4 1/5 1/6
2.	Construction of 1 unit toilet blok near house of Chandu Babu, Jayanti Kalidas, Bhana Radka, Anil Babu, Gajri Naran, Sani Ashok in Varkund G.G.Panchayat.	4,74,115.82	28.08.2014	--	Works going on	2/1 2/2 2/3 2/4

						2/5 2/6
3.	Construction of 1 unit toilet blok near house of Rukhi Kashi, Balu dheda, Satsang Bhavan, Shashi Magan, Raju Gaju, Badiben Ganu in Varkund G.G.Panchayat.	4,74,115.82	28.08.2014	--	Works going on	3/1 3/2 3/3 3/4 3/5 3/6
4.	Construction of 1 unit toilet blok near house of Dharmdas Fakir, Guru Dakar, Khimraj Bhagwanji, Jayram Laxman, Jein Tulsidas, Bharat Babu in Varkund G.G.Panchayat.	4,74,115.82	28.08.2014	--	Works going on	4/1 4/2 4/3 4/4 4/5 4/6

5.	Construction of 1 unit toilet blok near house of Manu Hira, Tulsi Prabhu, Reva Hira, Navin Parsottam, Hiru Dhedia, Ganesh Jamnadas in Varkund G.G.Panchayat.	4,74,115.82	28.08.2014	--	Works going on	5/1 5/2 5/3 5/4 5/5 5/6
6.	Construction of 1 unit toilet blok near house of Pravin Atmaram, Suresh Dubar, Jayesh Gopichand, Hirlala Ishwar, Jayin Haresh, Rajkumar in Varkund G.G.Panchayat.	4,74,115.82	28.08.2014	--	Works going on	6/1 6/2 6/3 6/4 6/5 6/6
7.	Construction of 1 unit toilet blok near house of Mohan Jogi, Sada Magan, Sumitra Dilip, Haresh tulsidas, Babi Raju, Dharmesh Vesta in Varkund G.G.Panchayat.	4,74,115.82	28.08.2014	--	Works going on	7/1 7/2 7/3 7/4

						7/5 7/6
8.	Construction of 1 unit toilet blok near house of Dalpat Jogi, Laxman Jogi, Godiben Ramu, Champak Babu, Jitu Zina, Lala Chhaniya in Varkund G.G.Panchayat.	4,74,115.82	28.08.2014	--	Works going on	8/1 8/2 8/3 8/4 8/5 8/6
9.	Construction of 1 unit toilet blok near house of Jamnadas Babu, Ishwar Mohan, Ramesh Shankar, Daxaben Ranjit, Dinesh Sukkar, Dhanuben Babu in Varkund G.G.Panchayat.	4,74,115.82	04.05.2014	25.08.2014	--	9/1 9/2 9/3 9/4 9/5 9/6

10.	Construction of 1 unit toilet blok near house of Gautam Ramesh, Kishan Bhagu, Chinlal Zina, Paliben Ramu, Shilaben Kanu, Kaushalyaben Suresh in Varkund G.G.Panchayat.	4,74,115.82	04.05.2014	25.08.2014	--	10/1 10/2 10/3 10/4 10/5 10/6
11.	Construction of 1 unit toilet blok near house of Kamuben Bhailu, Mohan Prabhu, Ashish Kanti, Kishor Naran, Nalisha Dhiru, Dayaram Bhagwan in Varkund G.G.Panchayat.	4,74,115.82	28.08.2014	--	Works going on	11/1 11/2 11/3 11/4 11/5 11/6
12.	Construction of 1 unit toilet blok near house of Hasu Ramu, Pankaj Chhibu, Jamlu Suresh, Motiben Bava, Hari Fakir, Vinod Lallu in Varkund G.G.Panchayat.	4,74,115.82	28.08.2014	--	Works going on	12/1 12/2 12/3 12/4 12/5

						12/6
13.	Construction of 1 unit toilet blok near house of Fakir Magan, Savita Zina, Mangu Chhagan, Gauri Dhiru, Kokila Anil, Satu Narshih in Varkund G.G.Panchayat.	4,74,115.82	28.08.2014	--	Works going on	13/1 13/2 13/3 13/4 13/5 13/6
14.	Construction of 1 unit toilet blok near house of Hasmukh Prabhu, Prakash Lala, bharti Suman, Dinesh Mitthal, Raju Devji, Suresh Govan in Varkund G.G.Panchayat.	4,74,115.82	28.08.2014	--	Works going on	14/1 14/2 14/3 14/4 14/5 14/6

15.	Construction of RCC Road with trimix method from Dunetha main road to Kabra House, In Varkund G.G.Panchayat	307521.26	04.08.2014	25.08.2014		File No. 15
16.	Construction of RCC Road with trimix method from School Falia to house of Ballu & house of Keshav to house of Bhavsar to Mandir, In Varkund G.G.Panchayat	4,58,763.27	28.08.2014	--	Works going on	File No. 16
17.	Construction of RCC Road with trimix method from house of Kishan to house of Narottam, In Varkund G.G.Panchayat	3,48,427.80	08.08.2014	--	Works going on	File No. 17
18.	Construction of RCC Road with trimix method from house of Dayaram to Nala, In Varkund G.G.Panchayat	1,95,990.64	28.08.2014	--	Works going on	File No. 18

19.	Construction of RCC Road with trimix method from house of Chhania Mitna to house of Naran house, In Varkund G.G.Panchayat	4,74,732.88	28.08.2014	--	Works going on	File No. 19
20.	Construction of RCC Road with trimix method from house of Yunus to house of Mauti Anna, In Varkund G.G.Panchayat	3,70,204.54	28.08.2014	--	Works going on	File No. 20
21.	Construction of RCC Road with trimix method from Kabrastan Gate to School Falia, In Varkund G.G.Panchayat	3,55,686.71	28.08.2014	--	Works going on	File No. 21
22.	Construction of RCC Road with trimix method from house of Yusuf Mulla to house of Khimraj, In Varkund G.G.Panchayat	3,55,686.71	28.08.2014	--	Works going on	File No. 22

23.	Construction of RCC Road with trimix method near house of Vishnu Master to Katha Falia, In Varkund G.G.Panchayat	3,61,521.82	28.08.2014	--	Works going on	File No. 23
24.	Construction of RCC Road with trimix method from house of Yusuf Mulla to house of Vishnu Master, In Varkund G.G.Panchayat	3,96,336.62	28.08.2014	--	Works going on	File No. 24
25.	Construction of RCC Road with trimix method from Tanki Falia to house of Fakir Magan, In Varkund G.G.Panchayat	3,97,207.69	28.08.2014	--	Works going on	File No. 25
26.	Construction of RCC Road with trimix method near house of Vishnu Master to Katha Falia, In Varkund G.G.Panchayat	3,65,849.19	04.08.2014	25.08.2014	--	File No. 26

27.	Construction of RCC Road with trimix method near house of Vishnu Master to Katha Falia, In Varkund G.G.Panchayat	4,19,190.11	04.08.2014	25.08.2014	--	File No. 27
28.	Construction of RCC Road with trimix method near Golden Park (back side) , In Varkund G.G.Panchayat	1,56,792.51	04.08.2014	25.08.2014	--	File No. 28
29.	Construction of RCC Road with trimix method near Golden Park (front side) , In Varkund G.G.Panchayat	3,86,754.86	04.08.2014	25.08.2014	--	File No. 29
30.	Construction of RCC Road with trimix method Karan complex - B 1, In Varkund G.G.Panchayat	4,35,534.75	04.08.2014	25.08.2014	--	File No. 30

31.	Construction of RCC Road with trimix method Karan complex - A 2, In Varkund G.G.Panchayat	4,68,225.33	04.08.2014	25.08.2014	--	File No. 31
32.	Construction of RCC Road with trimix method near Sanskriti Appartment - A (front side) , In Varkund G.G.Panchayat	4,68,925.75	25.07.2014		--	File No. 32
33.	Construction of RCC Road with trimix method near Sanskriti Appartment - B, In Varkund G.G.Panchayat	4,70,377.53	25.07.2014		--	File No. 33
34.	Construction of RCC Road with trimix method near Vijay Appartment - 2, In Varkund G.G.Panchayat	2,97,240.38	28.08.2014	--	Works going on	File No. 34

35.	Construction of RCC Road with trimix method near Vijay Appartment - A, In Varkund G.G.Panchayat	3,26,651.06	28.08.2014	--	Works going on	File No. 35
36.	Construction of RCC Road with trimix method near Bhramkumari Appartment, In Varkund G.G.Panchayat	3,26,651.06	28.08.2014	--	Works going on	File No. 36
37.	Construction of RCC Road with trimix method from Airport main road to Rejency Appartment - A, In Varkund G.G.Panchayat	3,26,651.06	28.08.2014	--	Works going on	File No. 37
38.	Construction of RCC Road with trimix method near Gopalkripa Appartment - 2, In Varkund G.G.Panchayat	2,91,808.28	25.07.2014		--	File No. 38

39.	Construction of RCC Road with trimix method from Airport main road to Gopalkripa Appartment, In Varkund G.G.Panchayat	4,68,925.75	25.07.2014		--	File No. 39
40.	Construction of RCC Road with trimix method from Airport main road to Rejency Appartment - B, In Varkund G.G.Panchayat	3,26,651.06	28.08.2014	--	Works going on	File No. 40
41.	Construction of RCC Road with trimix method near house of Bharat Raman Kamli, In Varkund G.G.Panchayat	1,74,213.90	04.08.2014	25.08.2014	--	File No. 41
42.	Construction of RCC Road with trimix method near house of Hiralal Bhakti, In Varkund G.G.Panchayat	1,62,599.64	28.08.2014			File No. 42

43.	Construction of RCC Road with trimix method near Royal Park (A-wing), In Varkund G.G. Panchayat	3,86,663.75	04.08.2014	25.08.2014	--	File No. 43
44.	Construction of RCC Road with trimix method near Royal Park (B-wing), In Varkund G.G. Panchayat	3,42,913.59	04.08.2014	25.08.2014	--	File No. 44
45.	Construction of RCC Road with trimix method near Royal Park (A-wing) front side, In Varkund G.G. Panchayat	3,01,270.34	04.08.2014	25.08.2014	--	File No. 45
46.	Construction of RCC Road with trimix method from house of Rajesh Raman Kamli to house of Naresh Zamu, In Varkund G.G.Panchayat	4,35,534.75	28.08.2014	--	Works going on	File No. 46

47.	Construction of RCC Road with trimix method near house of Vipul Bhandari & Sankar Halpati (Koliwad) , In Varkund G.G.Panchayat	3,20,843.93	28.08.2014	--	Works going on	File No. 47
48.	Construction of RCC Road with trimix method near house of Raju Bhagu Kamli, In Varkund G.G.Panchayat	4,35,534.75	28.08.2014	--	Works going on	File No. 48
49.	Construction of RCC Road with trimix method behind Gopalkripa Appartment, In Varkund G.G.Panchayat	2,64,224.42	25.07.2014			File No. 49
50.	Construction of RCC Road with trimix method near house of Vishnu Master to Katha Falia, In Varkund G.G.Panchayat	3,55,686.71	04.08.2014	25.08.2014	--	File No. 50

51.	Construction of RCC Road with trimix method from house of Raman Jivan to house of Malika Babu, In Varkund G.G.Panchayat	3,70,955.90	28.08.2014	--	Works going on	File No. 51
52.	Construction of RCC Road with trimix method from house of Salman Ibrahim to house of Arif, In Varkund G.G.Panchayat	3,45,524.24	28.08.2014	--	Works going on	File No. 52
53.	Construction of RCC Road with trimix method from house of Keshav to house of Vesta, In Varkund G.G.Panchayat	2,87,452.94	28.08.2014	--	Works going on	File No. 53
54.	Construction of RCC Road with trimix method dunetha main road to Marble Park, In Varkund G.G.Panchayat	4,62,367.25	05.08.2014	26.08.2014	--	File No. 54

55.	Construction of RCC Road with trimix method Pramukh Chacki to Balaji General Store, In Varkund G.G.Panchayat	4,71,829.31	05.08.2014	26.08.2014	--	File No. 55
56.	Construction of RCC Road with trimix method near house of Jaising Ravji, In Varkund G.G.Panchayat	2,80,894.44	28.08.2014	--	Works going on	File No. 56
57.	Construction of RCC Road with trimix method from house of Narottam to house of Yashwant Babu, In Varkund G.G.Panchayat	2,80,894.44	28.08.2014	--	Works going on	File No. 57
58.	Construction of RCC Road with trimix method from house of Magan Gulab to house of Mohan Nanji, In Varkund G.G.Panchayat	3,70,204.54	28.08.2014	--	Works going on	File No. 58

59	Providing & laying 600 mm hume pipe line near Vijay Appartment, In Varkund G.G.Panchayat	4,08,717.31	28.08.2014	--	Works going on	File No. 59
----	--	-------------	------------	----	----------------	-------------

Date: 03.09.2014

(Saraswatiben R, Halpati)

Sarpanch

Varkund Group Gram Panchayat

Nani Daman.