

**Format for Pradhan Mantri Awas Yojana – Gramin (PMAY – G) for submitting the
Monthly Progress Report to NITI Aayog**

Name of Union Territory: Daman & Diu

The Report as on 30th/ 31st of December, 2017

Indicators	Units	UT Value	UT Comments
Total No. of eligible households as per SECC - Progress during current month	Number	15	Registration for the 14 Houses has been completed and works has been started in 12 Houses after Geo Tagging.
Total No. of eligible households as per SECC - Progress upto the current month	Number	15	Construction started in 12 Houses.
Households already covered at the beginning of the financial year – Progress during current month	Number	NA	
Households already covered at the beginning of the financial year – Progress upto the current month	Number	NA	
Remaining households to be covered at the beginning of the financial year – Progress during current month	Number	31	<ul style="list-style-type: none"> • The Empowered Committee Meeting for the Annual Action Plan for the UT of Daman & Diu for Financial Year 2017-18 under PMAY- G was held on 01/06/2017 at Krishi Bhawan, New Delhi and the Target of 27 Houses for 2017-18 was fixed. • Further, the Appellate Committee of Daman & Diu have recommended 18 beneficiaries found suitable as per PMAY- G guidelines. However, during field visits it was found that 2 beneficiaries have constructed Pucca House and 1 beneficiary was landless, which would be covered in local housing scheme. • Therefore, the final eligible beneficiaries are 15 for Daman & Diu. • The MoRD has already intimated to reduce the target for Financial Year 2017-18 from 27 to 15.
Remaining households to be covered at the beginning of the financial year – Progress upto the current month	Number	15	

Target for sanction of houses for FY 17-18 – Progress during current month	Number	15	
Target for sanction of houses for FY 17-18 – Progress upto the current month	Number	15	
Number of houses sanctioned – Progress during current month	Number	12	
Number of houses sanctioned – Progress upto the current month	Number	12	
Target for completion of houses during FY 17-18 – Progress during current month	Number	12	
Target for completion of houses during FY 17-18 – Progress upto the current month	Number	12	
Number of houses completed – Progress during current month	Number	0	
Number of houses completed – Progress upto the current month	Number	0	
Financial Progress:			
Central Allocation (Rs. in lakh) – Progress during current month	Number	0	
Central Allocation (Rs. in lakh) – Progress upto the current month	Number	58.62	
Central Release (Rs. in lakh) – Progress during current month	Number	0	
Central Release (Rs. in lakh) – Progress upto the current month	Number	58.62	
State/UT Allocation (Rs. in lakh) – Progress during current month	Number	0	
State/UT Allocation (Rs. in lakh) – Progress upto the current month	Number	0	
State/UT Release (Rs. in lakh) – Progress during current month	Number	NA	
State/UT Release (Rs. in lakh) – Progress upto the current month	Number	NA	
Total Available Funds (Rs. in lakh) – Progress during current month	Number	58.62	
Total Available Funds (Rs. in lakh) – Progress upto the current month	Number	58.62	

Utilization of funds (Rs. in lakh) – Progress during current month	Number	0	
Utilization of funds (Rs. in lakh) – Progress upto the current month	Number	0	
Percentage utilization of funds (Rs. in lakh) – Progress during current month	%	0	
Percentage utilization of funds (Rs. in lakh) – Progress upto the current month	%	0	
Whether data is up-to-date on Awasoft of MoRD or not? If not reasons. - Progress during current month	Text	Yes	Error in Aawasoft Resolved
Whether data is up-to-date on Awasoft of MoRD or not? If not reasons. - Progress upto the current month	Text	Yes	Error in Aawasoft Resolved
Remarks, if any:			
<ul style="list-style-type: none"> • Construction has been started for 12 Houses in Daman & Diu is under progress. • Initially 389 (Daman) & 159 (Diu) i.e. total 548 beneficiaries (includes 16 SECC beneficiaries was approved by the Appellate Committee. • 15 SECC beneficiaries were to be covered under PMAY- G & remaining 01 SECC beneficiary being landless is covered under Local Housing Scheme. • Total beneficiaries with land excluding SECC are (323 & 19 in Daman & Diu respectively i.e. = 342 + 15 SECC). • Total Landless beneficiaries are (53 + 136 in Daman and Diu respectively i.e. total 189 will be covered under Local Housing Scheme) • 02 Beneficiaries has been considered ineligible by the Technical Wing of District Panchayat, Daman. • Therefore, total beneficiaries under PMAY- G is 357 in Daman and Diu out of 546. (Remaining beneficiaries are landless and hence will be covered under local scheme and 02 beneficiaries excluded hence total reduced from 548 to 546) 			

Indicators	UT Value
Percentage of Houses Completed	0
Percentage of Houses Sanctioned	80